



See what's possible.

January 26, 2024

Bob Howard, Director
Bonner County Solid Waste
1500 Highway 2, Suite 101
Sandpoint, ID 83864

RE: **Progress Summary Report for the Solid Waste Facilities Improvements Project (Through January 2020, 20204) – [REDACTED]**

Dear Mr. Howard:

Please find enclosed our invoice for professional services related to the Solid Waste RD Funding Support project in the amount of **\$19,279.56**. This work is being administered in accordance with the EJCDC agreement dated September 14, 2021, and as authorized by USDA Rural Development on September 16, 2021. Amendment No. 1 to the contract was signed by Bonner County on November 1, 2022, and authorized by USDA Rural Development on November 3, 2022.

The following work was accomplished:

63-42 Task 4 – Construction Management

This task was ongoing this period with progress meetings, project coordination, and other CM related services. Included are services from subconsultants for CM support, including GLR (structural engineer), AEI Engineering (electrical), Kartchner Engineering (mechanical), and GPI (geotechnical / testing / special inspections).

64-42 Task 5 – Post-Construction

No work was conducted on this task during the period.

65-42 Task 6 – RPR Services

Work was ongoing this period with RPR office support services.

Additional Services:

66-42 Task 7 – Loan Administration Services

No work was conducted on this task during the period.

67-42 Task 8 – Special Inspections

No work was conducted on this task during the period (no billings this period from GPI).

68-42 Task 9 – QA Materials Testing

No work was conducted on this task during the period (no billings this period from GPI).

69-42 Drilling Oversight

No work was conducted on this task during the period. The well drilling is no longer included in the project with the deletion of the two wells (Idaho Hill and Dickensheet sites). There is \$30,000 set aside for this task to help offset overrun on other tasks, as needed.

BOISE

1921 E Overland Road
Meridian, ID 83642
Ph: (208) 576-6646

HELENA

2501 Belt View Drive
Helena, MT 59601
Ph: (406) 449-8627
F: (406) 449-8631

BILLINGS

6780 Trade Center Avenue
Billings, MT 59101
Ph: (406) 652-5000
F: (406) 248-1363

GREAT FALLS

702 2nd Street Ste #2
Great Falls, MT 59405
Ph: (406) 952-1109

SPOKANE

10220 N Nevada Street
Suite 130
Spokane, WA 99218
Ph: (509) 413-1430



70-42 Technical Assistance During 1-Year Warranty Period

No work was conducted on this task during the period. This task will be initiated when the warranty period starts at the completion of the construction (Substantial Completion).

Overall, the project remains within the established budget. If you have any questions or comments, please feel free to give me a call. Thank you for the opportunity to work with Bonner County. Great West truly values the work received from Bonner County, and we strive to provide the County with service excellence.

Sincerely,

Great West Engineering, Inc.

A handwritten signature in blue ink, appearing to read "T. A. Pyle", is written over the printed name.

Travis Pyle, PE
Project Manager



2501 Belt View Drive
 Helena, MT 59601
 Phone: (406) 449-8627

Bonner County Idaho
 Attn: Bob Howard
 1500 HWY 2
 Suite 101
 Sandpoint, ID 83864

[Redacted]
 Date 01/24/2024

Project **4-21115 Bonner Co Solid Waste Improvements**

Professional Services through January 20, 2024

Great West Engineering has now partnered with Bill & Pay to accept secure online invoice payments via ACH. Please go to <https://www.billandpay.com/go/greatwesteng> if you would like to pay this invoice online.

Task 4 - Construction Management

Professional Fees

	Hours	Rate	Billed Amount
Assistant Project Manager	0.75	130.00	97.50
Engineer 2	11.00	141.00	1,551.00
	18.00	148.00	2,664.00
Engineer 6	2.00	211.00	422.00
	2.75	222.00	610.50
	1.00	212.00	212.00
Project Administrator	0.25	138.00	34.50
Consultant			
	Units	Rate	Billed Amount
General Consultant			
AEI Engineering Inc			181.50
GeoProfessional Innovation (GPI)			555.50
GLR Engineers, PLLC			1,982.75
Kartchner Engineering PLLC			398.75
Task 4 - Construction Management subtotal			8,710.00

Task 6 - Resident Project Representative

Professional Fees

	Hours	Rate	Billed Amount
Engineer 2	14.00	141.00	1,974.00
	49.50	148.00	7,326.00
Reimbursables			
	Units	Rate	Billed Amount
Project Expenses			1,269.56
Task 6 - Resident Project Representative subtotal			10,569.56

Invoice total **19,279.56**

Invoice Summary

Description	Contract Amount	Prior Billed	Total Billed	Remaining	Current Billed
60-42 TASK 1 - PRELIMINARY DESIGN	348,000.00	333,068.35	333,068.35	14,931.65	0.00
61-42 TASK 2 - FINAL DESIGN	271,000.00	309,795.71	309,795.71	-38,795.71	0.00
62-42 TASK 3 - BID SERVICES	76,000.00	75,999.23	75,999.23	0.77	0.00
64-42 TASK 4 - CONSTRUCTION MANAGEMENT	219,000.00	101,039.33	109,749.33	109,250.67	8,710.00
64-42 TASK 5 - POST CONSTRUCTION	44,000.00	0.00	0.00	44,000.00	0.00
65-42 TASK 6 - RESIDENT PROJECT REPRESENTATIVE	249,000.00	175,038.74	185,608.30	63,391.70	10,569.56
66-42 TASK 7 - LOAN ADMIN SERVICES	38,000.00	3,366.75	3,366.75	34,633.25	0.00
67-42 TASK 8 - SPECIAL INSPECTIONS	17,000.00	11,948.20	11,948.20	5,051.80	0.00
68-42 TASK 9 - QA MATERIALS TESTING	29,000.00	21,414.25	21,414.25	7,585.75	0.00
69-42 TASK 10 - DRILLING OVERSIGHT	30,000.00	0.00	0.00	30,000.00	0.00
70-42 TASK 11 - TECH ASSISTANCE DURING 1 - YR WARRANTY	8,000.00	0.00	0.00	8,000.00	0.00
Total	1,329,000.00	1,031,670.56	1,050,950.12	278,049.88	19,279.56

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
31392	01/24/2024	19,279.56	19,279.56				
	Total	19,279.56	19,279.56	0.00	0.00	0.00	0.00

Payments are due within 30 days of the invoice date. Thank you.