See what's possible.



May 24, 2023

Bob Howard, Director Bonner County Solid Waste 1500 Highway 2, Suite 101 Sandpoint, ID 83864

RE: Progress Summary Report for the Solid Waste Facilities Improvements Project (Thru May 20, 2023) – Invoice #29321

Dear Mr. Howard:

Please find enclosed our invoice for professional services related to the Solid Waste RD Funding Support project in the amount of **\$17,944.61**. This work is being administered in accordance with the EJCDC agreement dated September 14, 2021, and as authorized by USDA Rural Development on September 16, 2021. Amendment No. 1 to the contracted was signed by Bonner County on November 1, 2022, and authorized by USDA Rural Development on November 3, 2022.

The following work was accomplished:

61-42 Task 2 - Final Design Phase

Minor coordination work and sub fee charges from AEI were charged this period for the final design phase. As previously noted, a significant amount of time was spent on the re-design of the HHW Facility and breaking the work into schedules, which propagated through the specifications, drawings, engineering design report, and the cost estimate. As a result, we are over budget on this task by approximately \$39,000 (including sub fees). Of which, approx.\$15,000 is offset by the underrun on Task 1. Furthermore, we will not be using Task 10 budget for drilling oversight of \$30,000, which further offsets the overspending and keeps us in the overall budget for the project.

62-42 Task 3 - Bid Services

Services associated with the re-bid were ongoing this period. This task is now 100% complete, moving services into CM and RPR work.

63-42 Task 4 - Construction Management

This task was initiated this period with review of submittals, the preconstruction meeting, and other CM related services.

64-42 Task 5 - Post-Construction

No work was conducted on this task during the period.

65-42 Task 6 - RPR Services

No work was conducted on this task during the period.

Additional Services:

66-42 Task 7 - Loan Administration Services

Administrative services were reengaged this period for reporting to USDA RD.

BOISE

3050 N Lakeharbor Lane Suite 201 Boise, ID 83703 Ph: (208) 576-6646

HELENA

PO Box 4817 2501 Belt View Drive Helena, MT 59604 Ph: (406) 449-8627 F: (406) 449-8631

BILLINGS

6780 Trade Center Avenue Billings, MT 59101 Ph: (406) 652-5000 F: (406) 248-1363

GREAT FALLS

702 2nd Street S, #2 Great Falls, MT 59405 Ph: (406) 952-1109

SPOKANE

9221 N Division Street Suite F Spokane, WA 99218 Ph: (509) 413-1430



67-42 Task 8 - Special Inspections

No work was conducted on this task during the period.

68-42 Task 9 - QA Materials Testing

No work was conducted on this task during the period.

69-42 Drilling Oversight

No work was conducted on this task during the period. The well drilling is no longer included in the project with the deletion of the two wells (Idaho Hill and Dickensheet sites). There is \$30,000 set aside for this task to help offset overrun on other tasks, as needed.

70-42 Technical Assistance During 1-Year Warranty Period

No work was conducted on this task during the period. This task will be initiated when the warranty period starts at the completion of the construction (Substantial Completion).

Overall, the project remains within the established budget. If you have any questions or comments, please feel free to give me a call. Thank you for the opportunity to work with Bonner County. Great West truly values the work received from Bonner County, and we strive to provide the County with service excellence.

Sincerely,

Great West Engineering, Inc.

Travis Pyle, PE Project Manager



2501 Belt View Drive Helena, MT 59601

Bonner County Idaho Attn: Bob Howard 1500 HWY 2 Suite 101 Sandpoint, ID 83864

Invoice number Date

Project 4-21115 Bonner Co Solid Waste Improvements

29321

05/24/2023

Professional Services through May 20, 2023				
Task 2 - Final Design				
Professional Fees				
				Billed
	_	Hours	Rate	Amount
Engineer 6		0.25	202.00	50.50
Project Administrator		0.25	138.00	34.50
Consultant				
		Units	Rate	Billed Amount
General Consultant	_	Offics	Rate	Amount
AEI Engineering Inc				5,254.70
ALI Linguisconing into	Task 2 - Final Design subtotal			5,339.70
	rask 2 - Final Design subtotal			5,559.70
Task 3 - Bid Services				
Professional Fees				
				Billed
		Hours	Rate	Amount
Engineer 2	_	18.50	141.00	2,608.50
Engineer 5		2.50	187.00	467.50
Engineer 6		2.50	211.00	527.50
Consultant				
				Billed
0	_	Units	Rate	Amount
General Consultant				
AEI Engineering Inc	T			1,331.41
	Task 3 - Bid Services subtotal			4,934.91
Task 4 - Construction Management				
Professional Fees				
1 Tolessional Fees				Billed
		Hours	Rate	Amount
Engineer 2	_	17.00	141.00	2,397.00
Engineer 5		7.50	187.00	1,402.50
Engineer 6		16.75	211.00	3,534.25
	Task 4 - Construction Management subtotal			7,333.75

Project 4-21115 Bonner Co Solid Waste Improvements				mvoice number Date	
Task 7 - Loan Admin Services					
Professional Fees					
					Billed
			Hour		Amount
Engineer 6			1.0	211.00	211.00
Certified Grant Writer 2			0.7	5 167.00	125.25
		Phase subt	total		336.25
				Invoice total	17,944.61
Invoice Summary				,	
Description	Contract Amount	Prior Billed	Total Billed	Remaining	Current Billed
60-42 TASK 1- PRELIMINARY DESIGN	348,000.00	333,068.35	333,068.35	14,931.65	0.00
61-42 TASK 2 - FINAL DESIGN	271,000.00	304,456.01	309,795.71	-38,795.71	5,339.70
62-42 TASK 3 - BID SERVICES	76,000.00	71,064.32	75,999.23	0.77	4,934.91
64-42 TASK 4 - CONSTRUCTION MANAGEMENT	219,000.00	50.50	7,384.25	211,615.75	7,333.75
64-42 TASK 5 - POST CONSTRUCTION	44,000.00	0.00	0.00	44,000.00	0.00
65-42 TASK 6 - RESIDENT PROJECT REPRESENTATIVE	249,000.00	0.00	0.00	249,000.00	0.00
66-42 TASK 7 - LOAN ADMIN SERVICES	38,000.00	1,305.50	1,641.75	36,358.25	336.25
67-42 TASK 8 - SPECIAL INSPECTIONS	17,000.00	0.00	0.00	17,000.00	0.00
68-42 TASK 9 - QA MATERIALS TESTING	29,000.00	1,468.50	1,468.50	27,531.50	0.00
69-42 TASK 10 - DRILLING OVERSIGHT	30,000.00	0.00	0,00	30,000.00	0.00
70-42 TASK 11 - TECH ASSISTANCE DURING 1 - YR WARRANTY	8,000.00	0.00	0.00	8,000.00	0.00
Total	1,329,000.00	711,413.18	729,357.79	599,642.21	17,944.61
Aging Summary					

Current

17,944.61

17,944.61

Over 30

0.00

Over 60

0.00

Over 90

0.00

Over 120

0.00

Payments are due within 30 days of the invoice date. Thank you.

Invoice Date

05/24/2023

Total

Outstanding

17,944.61

17,944.61

Invoice Number

29321



May 24, 2023

Bonner County 1500 Highway 2, Suite 101 Sandpoint, ID 83864

RE: Bo

Bonner County, Solid Waste Project

We have accepted the following for payment on the project:

Great West Engineering, invoice 29321	\$17,944.61
Total	\$
Funding Sources:	
Interim Financing	\$
County contribution	\$17,944.61
Total	\$17,944.61

If you have any questions, please contact me at (208) 209-4367.

Sincerely,

Digitally signed by Howard

Lunderstadt

Date: 2023.05.24 11:47:21 -07'00'

Howard Lunderstadt Area Director

> Rural Development • Northern Idaho Area Office 7830 Meadowlark Way • Suite C3 • Coeur d'Alene, ID 83815 Voice (208) 762-4939 • Fax (208) 762-9799

> > USDA is an equal opportunity provider and employer.



2501 Belt View Drive Helena, MT 59601

Phone: (406) 449-8627

Bonner County Idaho Attn: Bob Howard 1500 HWY 2 Suite 101 Sandpoint, ID 83864 Invoice number 29321 Date 05/24/2023

Project 4-21115 Bonner Co Solid Waste Improvements

Professional Services through May 20, 2023

Professional Services through May 20, 20	023			
Task 2 - Final Design				
Professional Fees				
		ĒI.	D	Billed
Farinan 6		Hours	Rate	Amount
Engineer 6		0.25	202.00	50.50
Project Administrator		0.25	138.00	34.50
Consultant				
		Units	Rate	Billed Amount
General Consultant	_	Offics	Nate	Amount
AEI Engineering Inc				5,254.70
ALI Engineering inc	Took 2. Final Design subtatal		_	
	Task 2 - Final Design subtotal			5,339.70
Task 3 - Bid Services				
Professional Fees				
Professional Fees				D.II. 1
		Hours	Rate	Billed Amount
Engineer 2	_	18.50	141.00	2,608.50
Engineer 5		2.50	187.00	467.50
Engineer 6		2.50	211.00	527.50
Consultant				021100
				Billed
	_	Units	Rate	Amount
General Consultant				
AEI Engineering Inc				1,331.41
	Task 3 - Bid Services subtotal			4,934.91
Task 4 - Construction Management				
Professional Fees				
				Billed
	_	Hours	Rate	Amount
Engineer 2		17.00	141.00	2,397.00
Engineer 5		7.50	187.00	1,402.50
Engineer 6		16.75	211.00	3,534.25
	Task 4 - Construction Management subtotal			7,333.75

Task 7 - Loan Admi.	n Services				-		
Professional Fees							
							Billed
					Hours	Rate	Amount
Engineer 6	_				1:00	211.00	211.00
Certified Grant Wr	iter 2				0.75	167.00	125.25
				Phase subto	otal		336.25
						Invoice total	17,944.61
Invoice Summary							
D i - i'			Contract	Prior Billed	Total Billed	Demoinine	Current Billed
Description 60-42 TASK 1- PREI	IMINARY RESIGN		Amount 348,000.00	333,068.35	333,068.35	Remaining 14,931.65	0.00
		•	•	-	309,795.71	-38,795.71	5,339.70
61-42 TASK 2 - FINA 62-42 TASK 3 - BID			271,000.00 76,000.00	304,456.01 71,064.32	75,999.23	0.77	4,934.91
64-42 TASK 4 - CON		IACEMENT	219,000.00	71,004.52 50.50	7,384.25	211,615.75	7,333.75
64-42 TASK 5 - POS			44,000.00	0.00	0.00	44,000.00	0.00
65-42 TASK 6 - RES			249,000.00	0.00	0.00	249,000.00	0.00
REPRESENTATIVE	IDENT I NOSEO		240,000.00	0.00	0.00	240,000.00	0.00
66-42 TASK 7 - LOA	N ADMIN SERVIC	ES	38,000.00	1,305.50	1,641.75	36,358.25	336.25
67-42 TASK 8 - SPE	CIAL INSPECTION	IS	17,000.00	0.00	0.00	17,000.00	0.00
68-42 TASK 9 - QA	MATERIALS TEST	ING	29,000.00	1,468.50	1,468.50	27,531.50	0.00
69-42 TASK 10 - DR	ILLING OVERSIGH	- 1T	30,000.00	0.00	0.00	30,000.00	0.00
70-42 TASK 11 - TE	CH ASSISTANCE I	DURING 1 -	8,000.00	0.00	0.00	8,000.00	0.00
		Total	1,329,000.00	711,413.18	729,357.79	599,642.21	17,944.61
Aging Summary							
Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
29321	05/24/2023	17,944.61	17,944.61				
	Total	17,944.61	17,944.61	0.00	0.00	0.00	0.00

IIIAOICE HAIIIDEI

Date

05/24/2023

Payments are due within 30 days of the invoice date. Thank you.

pomier County (uaito

Project 4-21115 Bonner Co Solid Waste Improvements