

THE STORM POND/SAND FILTER SHOWN HERON IS THE PREFERRED LOCATION. INDIVIDUAL SHAPE AND LOCATION MAY VARY FROM THAT SHOWN IN ORDER TO INCORPORATE LANDSCAPING AS LONG AS THE TOTAL VOLUME

FOR THE SITE IS MAINTAINED, THE STORMWATER GENERATED BY GRADING ACTIVITIES IS DIRECTED TO THE STORM POND, AND THE REVISED STORM POND IS WITHIN THE SETBACK LIMITS. ADDITIONALLY, IT SHALL BE THE RESPONSIBILITY OF THE GRADING CONTRACTOR TO NOTIFY 7B ENGINEERING OF DEVIATIONS FROM THE APPROVED PLANS. 2. THIS PLAN IS DESIGNED TO INTERCEPT EXISTING DRAINAGE CONDITIONS CHARACTERISTICS OF THE SITE AND CONVEY STORMWATER RUNOFF TO MAINTAIN PRE-CONSTRUCTION DRAINAGE PATTERNS.

3. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK. HE AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE OCCASIONED BY HIS FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES. SURVEY NOTES

THIS PLAN WAS PREPARED FROM A BOUNDARY SURVEY PERFORMED BY GLAHE & ASSOCIATES, INC.

THE EXISTING GROUND CONTOURS HAVE BEEN PULLED FROM USGS LIDAR AND THE FINISHED GRADE CONTOURS HAVE BEEN BUILT OFF OF THE LIDAR SURFACE.

THESE PLANS DO NOT REPRESENT AN ACTUAL SURVEY BUT WERE ASSEMBLED FROM INFORMATION GATHERED AS NOTED. ELEVATION CONTOUR DATA IS INTENDED TO BE USED IN ESTABLISHING SLOPES AND ELEVATIONS FOR THE GRADING, STORMWATER, AND EROSION CONTROL PLAN.

EXISTING PROPERTY CORNERS AND SURVEY MONUMENTS SHALL BE LOCATED, MARKED, AND PROTECTED DURING THE COURSE OF CONSTRUCTION. ANY DAMAGE OR OBLITERATED CORNERS, OR MONUMENTS, SHALL BE RE-ESTABLISHED AT THE CONTRACTORS EXPENSE BY A PROFESSIONAL LAND SURVEYOR, LICENSED IN THE STATE OF IDAHO, PRIOR TO FINAL ACCEPTANCE. SOILS

PRELIMINARY SOIL DATA WAS GATHERED FROM USDA'S NRCS WEB SOIL SURVEY. SITE SOIL'S LISTED AS BEING:

28 - LENZ ROCK OUTCROP ASSOCIATION, 20-65% SLOPES; Ksat: 1.98-5.95 IN/HR

35 - PEND OREILLE SILT LOAM, 5-45% SLOPES; Ksat: 0.57-1.98 IN/HR 15 - HOODOO SILT LOAM, 0-1% SLOPES; Ksat: 0.20-0.57 IN/HR

2 - BONNER GRAVELLY ASHY SILT LOAM, 0-4%; Ksat: 0.43-2.13 IN/HR

DESIGN INFILTRATION RATES FOR THE STORMWATER FACILITIES WERE ASSUMED TO BE 2 IN/HR.

THIS LOCATION RECEIVES AN AVERAGE ANNUAL RAINFALL AMOUNT OF 32.56 IN/YEAR.

SLOPES ON SITE RANGE FROM 1% TO 65%.

ZONING

ZONE: AGRICULTURAL/FORESTRY 10 (A/f-10)

THE CONTRACTOR SHALL NOTIFY THE APPROPRIATE UTILITY COMPANIES PRIOR TO STARTING WORK NEAR ANY FACILITIES AND SHALL COORDINATE WORK WITH UTILITY COMPANY REPRESENTATIVES. ALL UTILITY SERVICES SHALL BE INSTALLED UNDERGROUND. FOR EXISTING UTILITY LOCATIONS, CONTACT CALL BEFORE YOU DIG AT 1-800-626-4950 AT LEAST 48 HOURS PRIOR TO STARTING ANY EXCAVATIONS.

THE EXCAVATION FOR THE GRAVEL PIT WILL BE 4,059,758 CY OF CUT AND WILL OCCUR OVER 20+ YEARS. THE EXCAVATIONS WILL BE PERFORMED IN 20' BENCHES WITH A 20' VERTICAL CUT AT EACH BENCH. AFTER THE COMPLETION OF EXCAVATION, THE OWNER SHALL REVEGETATE THE DISTURBED AREA TO MATCH PREEXISTING CONDITIONS.

PERMANENT EROSION CONTROL NOTES

I. INSTALL STORMWATER COLLECTION. CONVEYANCE. DETENTION. AND TREATMENT FACILITIES AS SHOWN ON THESE PLANS.

2. IF TREATMENT FACILITIES SHOW SIGNS OF EXCESSIVE SEDIMENTATION DETERMINE THE SOURCE OF EROSION. 3. ADDITIONAL BMPS FOR EROSION CONTROL AND APPLICATION RATES CAN BE FOUND IN THE 2020 VERSION OF IDAHO'S CATALOG OF STORM WATER BEST MANAGEMENT PRACTICES. THE DOCUMENT CAN BE FOUND ON THE

IDAHO DEPARTMENT OF ENVIRONMENTAL QUALITY'S "STORM WATER" WEB PAGE. 4. TOP SOIL TO BE SPREAD OVER SURFACES FOR FINAL RESTORATION AND NATIVE TREES TO BE PLANTED AT 20 FT O.C.

TEMPORARY EROSION CONTROL MEASURES O&M REQUIREMENTS

1. GENERAL REQUIREMENTS: INSPECT CONSTRUCTED FACILITIES MONTHLY AND BETWEEN LARGE STORM EVENTS FOR THE FIRST YEAR. AFTER IT IS ESTABLISHED AND WORKING AS INTENDED, INSPECT ONCE IN THE SPRING AND FALL. INSPECT FOR FAILURES, EROSION, DISPLACED ROCK PROTECTION, DEAD VEGETATION, AND SEDIMENT BUILDUP. REPAIR AND/OR REPLACE AS NECESSARY.

BMP 41 - STABILIZED CONSTRUCTION ROADS & STAGING AREAS • THESE WILL BE CLEARLY DESIGNATED AREAS WHERE CONSTRUCTION EQUIPMENT, VEHICULAR TRAVEL, STOCKPILES, WASTE BINS, MATERIAL STORAGE, AND OTHER CONSTRUCTION—RELATED EQUIPMENT WILL BE STORED. • AS EXCAVATION EXPANDS, THE STAGING AREAS MAY NEED TO BE RELOCATED, BUT WILL NEED TO MAINTAIN CLEAR DESIGNATIONS. •THE ENTRANCE TO THE PROPERTY WILL NEED TO CONTINUOUSLY BE MAINTAINED TO AVOID ANY SITE RUNOFF AND EROSION FROM OCCURRING.

• OVERSIZING THE STABILIZED STAGING AREA MIGHT RESULT IN DISTURBING MORE VEGETATION THAN IS REQUIRED FOR THE PROJECT.

•FOR LARGER AREAS, GEOTEXTILE FABRIC IS RECOMMENDED TO BE PLACED TO HELP PREVENT EROSION. •IF RUNOFF OCCURS, UTILIZING SILT FENCE (BMP 65) OR FIBER ROLLS (BMP 64) IS RECOMMENDED TO BE PLACED TO REMEDY THE EROSION/RUNOFF.

•• MAINTENANCE: ••• INSPECT ALL DEVICES REGULARLY, ESPECIALLY AFTER LARGE STORM EVENTS AND MAKE REPAIRS IMMEDIATELY TO AVOID DAMAGES TO THE SURROUNDING PROPERTIES.

AGGREGATE SHOULD BE ADDED AS NEEDED.

REMOVE ACCUMULATED SEDIMENTS AS NECESSARY

••• ONCE THE PROJECT HAS COMPLETED, TEMPORARY CONSTRUCTION ROADS AND STAGING AREAS SHOULD BE REMOVED AND RESTORED TO PREEXISTING CONDITIONS. BMP 43 - DUST CONTROL

•THESE WILL BE UTILIZED TO PREVENT SOIL PARTICLES AND DUST FROM ENTERING THE AIR AS A RESULT FROM EXCAVATION AND VEHICULAR TRAFFIC RELATED TO THE CONSTRUCTION. SEEDING OR SODDING (BMP 32), MULCHING (BMP52), USING SOIL BINDERS (BMP 55), SPRINKLING, SURFACE ROUGHING (BMP 58), OR PRACTICES THAT PROVIDE PROMPT SURFACE COVER CAN BE USED. IT'S

IMPERATIVE TO APPLY DUST CONTROL TECHNIQUES BÉFORE, DURING, AND AFTER EXCÁVATION TO ENSURE NO CONTAMINANTS ESCAPE THE PROPERTY. • WHEN PLANNING FOR THE EXCAVATIONS, THE OWNER AND/OR CONTRACTOR WILL NEED TO IDENTIFY ALL POTENTIAL FUGITIVE DUST EMISSION SOURCES AND MITIGATE THEM ACCORDINGLY BY SELECTING THE APPROPRIATE BMP EITHER LISTED ABOVE, OR FOUND IN THE IDAHO CATALOG OF STORM WATER BEST MANAGEMENT PRACTICES.

BMP 44 - STOCKPILE MANAGEMENT •USE STOCKPILE HANDLING METHODS THAT LIMIT AIR EMISSIONS AND STORMWATER CONTAMINATION FROM EXPOSED, ERODIBLE MATERIALS SUCH AS SOIL, SAWDUST, BARK, COMPOST, SAND, FLY ASH, STUCCO, HYDRATED

LIME, CONCRETE RUBBLE (PORTLAND AND ASPHALT), AGGREGATE BASE AND SUBBASE, PREMIXED AGGREGATE, COLD-MIX ASPHALT, AND PRESSURE-TREATED LUMBER. • RECOGNIZE THAT UNCOVERED RAW MATERIAL PILES ARE HIGHLY SUSCEPTIBLE TO EROSION DURING RAIN AND RUNOFF EVENTS.

• UNDERSTAND THAT ERODING STOCKPILES CAN RELEASE SUSPENDED SEDIMENT, NUTRIENTS, AND METALS, AND CAN ALTER THE PH OF STORMWATER LEAVING THE SITE.

•IN LOCATIONS WITH STRONG WINDS, TARPS AND PLASTIC COVERS OFTEN NEED EXTRA ANCHORING, WEIGHTING, OR FASTENING TO KEEP THEM SECURELY IN PLACE. •DO NOT USE STANDARD POLYETHYLENE SHEETING FOR APPLICATIONS LONGER THAN 6 MONTHS.

•INSTALL TEMPORARY PERIMETER SEDIMENT CONTROLS AROUND STOCKPILES TO BLOCK STORMWATER RUN-ON AND CAPTURE RUNOFF FROM THE PILE. •USE BERMS, DIKES, FIBER ROLLS, SILT FENCE, BIOFILTER BAGS, OR SIMILAR BMPS FOR PERIMETER CONTROL.

• APPLY DUST- AND WIND-CONTROL MEASURES TO ALL EXPOSED STOCKPILED MATERIAL. • FOR SOIL STOCKPILES, PROVIDE COVER OR SOIL STABILIZATION AND A TEMPORARY PERIMETER SEDIMENT BARRIER AT ALL TIMES.

• COVER OR STABILIZE SOIL STOCKPILES WITHIN 14 DAYS OF PLACEMENT, OR SOONER IF SOILS ARE HIGHLY ERODIBLE OR RAINFALL IS EXPECTED; FOR DISCHARGES TO IMPAIRED WATERS, COMPLETE STABILIZATION

TEMPORARY STORMWATER EROSION CONTROL NOTES

. PRIOR TO CONSTRUCTING THE STORMWATER COLLECTION, CONVEYANCE, DETENTION, AND TREATMENT FACILITIES: ALL TEMPORARY EROSION CONTROL FEATURES SHALL BE INSTALLED AND MAINTAINED, DURING CONSTRUCTION, TO PREVENT CONSTRUCTION RELATED RUNOFF AND SEDIMENT

MIGRATION OFF-SITE.

2. BARRIERS SHALL BE PLACED PERPENDICULAR TO THE DIRECTION OF FLOW. 3. CONSTRUCT SILT FENCES, COMPOST BERMS, OR FIBER ROLLS WHERE OVERLAND RUNOFF MAY LEAVE THE CONSTRUCTION AREA OR ENTER

NEIGHBORING PROPERTIES. 4. MULCHING OF DISTURBED AREAS CAN BE DONE WITH HAY, STRAW, WOOD CHIPS, GRASS CLIPPINGS, OR ROCK. SLOPES STEEPER THAN 2:1 MAY

REQUIRE TACKING AGENTS TO HOLD MULCH IN PLACE. 5. LEAVE TEMPORARY STORMWATER AND EROSION CONTROL MEASURES IN PLACE UNTIL VEGETATION HAS BEEN RE-ESTABLISHED

6. ALL EXPOSED SOILS SHALL BE MULCHED PRIOR TO OCTOBER 10TH, AREAS IN THE IMMEDIATE VICINITY OF ACTIVE CONSTRUCTION/STAGING ARE EXEMPT FROM THIS REQUIREMENT. SILT FENCES AND MULCH SHALL BE MAINTAINED THROUGHOUT THE WINTER.

STORMWATER FACILITY O&M REQUIREMENTS

 GENERAL REQUIREMENTS: INSPECT CONSTRUCTED FACILITIES MONTHLY AND BETWEEN LARGE STORM EVENTS FOR THE FIRST YEAR. AFTER IT IS ESTABLISHED AND WORKING

AS INTENDED, INSPECT ONCE IN THE SPRING AND FALL. INSPECT FOR FAILURES, EROSION, DISPLACED ROCK PROTECTION, DEAD VEGETATION, AND

SEDIMENT BUILDUP. REPAIR AND/OR REPLACE AS NECESSARY.

• INSPECT FOR SILTATION AND LOSS OF INFILTRATION. REMOVE SILT TO CLEAN SAND AND REFILL WITH CLEAN SAND AS NEEDED. • DRAINING TOO SLOW. CHECK FOR SEDIMENT PLUGGING-REPLACE SAND AND CONTROL SOURCE OF SEDIMENT.

. CHECK THAT OUTLETS AND OUTLET PROTECTION ARE WORKING AND ARE NOT DAMAGED. REPLACE AS NECESSARY

GENERAL STORMWATER NOTES

1. EXISTING DRAINAGE FEATURES WILL BE PRESERVED OR RESTORED SUCH THAT NO BLOCKAGE OF EXISTING RUNOFF WATER WILL PERMANENTLY OCCUR. 2. THE STORMWATER TREATMENT FACILITY SHALL CONSIST OF A SAND FILTER / STORAGE POND AREA AS NOTED ON THE PLANS. THE TREATMENT FACILITY

IS SIZED TO TREAT AND INFILTRATE THE FIRST 19" OF THE 25-YEAR 24-HOUR EVENT.

GRADING NOTES

1. LOCATIONS, TOPOGRAPHY AND ELEVATIONS SHOWN ARE APPROXIMATE AND SERVE TO ESTABLISH GRADES AND AN ESTIMATE OF GRADING QUANTITIES. IT IS THE CONTRACTORS RESPONSIBILITY TO LOCATE AND PROTECT ALL UTILITIES ONSITE PRIOR TO COMMENCING GRADING WORK.

2. PRIOR TO ROUGH GRADING, THE CONTRACTOR SHALL INSTALL TEMPORARY CONSTRUCTION STORMWATER CONTROL MEASURES (BMPs) TO PREVENT

3. AREAS TO RECEIVE FILL SHALL BE CLEARED, GRUBBED, AND SCARIFIED PRIOR TO PLACING FILL. 4. CONTRACTOR SHALL PROVIDE DUST CONTROL OR ABATEMENT MEASURES SUCH AS WATER SUPPRESSION, SCREENING & ENCLOSURE AND GENERAL

GRADING NOTES

-/70		ESTIMATED GRADING QUANTITIES						
1/4+	TOTAL ESTIMATED DISTURBED VOLUME ONSITE							
jwn/ d		VOLUME CUT (CY)	VOLUME FILL (CY)	NET VOLUME (CY)				
200		4,059,770	12	4,059,758(CUT)				
<u> </u>		* CDADING OLIANITITIES ARE ESTIMATED						

GRADING QUANTITIES ARE ESTIMATED BY AUTOCAD C3D 2023 SOFTWARE.

EROSION CONTROI ■ SILT FENCE (AS NEEDED)

CONTRACTOR TO VERIFY TEMPORARY EROSION CONTROL LOCATIONS WITH OWNER AND ENGINEER. PERMANENT EROSION CONTROL IS SHOWN ON THESE PLANS THROUGH RE-VEGETATION. IF NEEDED, REFERENCE THE 2020

SITE HOUSE KEEPING DURING CONSTRUCTION OF PROJECT.

VERSION OF IDAHO'S CATALOG OF STORM WATER BEST MANAGEMENT PRACTICES FOR ADDITIONAL TEMPORARY AND PERMANENT EROSION CONTROL METHODS.

SITE DEVELOPMENT (IMPERVIOUS AND DISTURBED AREAS)								
TOTAL AREA	EX. IMP. AREA	NEW IMP. AREA	TOTAL IMP. AREA					
(AC)	(SF)	(SF)	(SF)	POST-DEV TOTAL IMP. %	EST. DISTURBED AREA			
38.48	0	0	0	0.00%	986,014 SF (22.6 AC)			

*UA = UPON APPROVAL

APR-2026

APR-2026

| MAY 2026 - MAY 205

SEP-2051

OCT-2051

EROSION CONSTRUCTION SCHEDUL

STAKING, PRE-CONSTRUCTION MEETINGS

PLACEMENT OF TEMPORARY EROSION CONTROLS

PIT EXCAVATION

LANDSCAPING - PERMANENT EROSION CONTROLS


RESEED SLOPES & DISTURBED AREAS


EVISION DATE DESCRIPTION

January	3.95
February	2.59
March	3.40
April	2.50
May	2.76
June	2.61
July	0.97
August	0.87
September	1.30
October	2.89
November	4.19
December	4.53
Annual	32.56

Total Precipitation Normal (inches)

Month





GLAHE REC



A NIKON TOTAL STATION.

	B
,	ENGINEERING
	414 CHURCH STREET, SUITE 2
	SANDPOINT, IDAHO 83864
	(208)263-0623
ı aıg.	SANDPOINT, IDAHO 83864 (208)263–0623 info@7BEngineering.com

ECORD OF SURVEY			
HEET TITLE	STATE STORED TO	PROJECT #: 24027	
NOTES / R.O.S.	7B ENGINEERING 414 CHURCH ST STE 203	DRAWN BY: JMW	
11012011110101		CHECKED BY: DWL	
DARREN HEGGE	WHEN EL SIGNATURE	ID OR APPROVED I ELECTRONIC URE DOES NOT IR THIS NOTE	
ROJECT	DRAWING DATE:	SCALE: NTS	
CURTIS CREEK SAND & GRAVEL CUP BONNER COUNTY, IDAHO	12/11/2025	(VALID FOR 24"x36" OR 22"x34") SHEET 2 OF 7	

208-265-4474

