



The Woolshire Manufactory

Site, Grading, Stormwater, and Erosion Control Plan



September 12th, 2024



See sheet C102 for more information on Sherwoods Rd Approach & Culvert



1.2 Vicinity Map (Not to scale)




- USE 2" STONE OR RECLAIMED OR RECYCLED CONCRETE EQUIVALENT
- ALL SURFACE WATER FLOWING OR DIVERTED TOWARD CONSTRUCTION ENTRANCES SHALL BE PIPED ACROSS THE ENTRANCE. IF PIPING IS IMPRACTICAL, A MOUNTABLE BERM WITH 5:1 SLOPES IS ALLOWED.
- THE ENTRANCE SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOWING OF SEDIMENT INTO PUBLIC RIGHT-OF-WAY OR ADJACENT STREET. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH ADDITIONAL STONE AS CONDITIONS DEMAND AND REPAIR AND/OR CLEAN OUT OF ANY MEASURES USED TO TRAP SEDIMENT. ALL SEDIMENT SPILLED, DROPPED, WASHED, OR TRACKED ONTO PUBLIC RIGHT-OF-WAY OR ADJACENT STREET MUST BE REMOVED IMMEDIATELY.
- WHEELS SHALL BE CLEANED TO REMOVE SEDIMENT PRIOR TO ENTRANCE ONTO PUBLIC RIGHT-OF-WAY OR ADJACENT STREET. WHEN WASHING IS REQUIRED, IT SHALL BE DONE ON AN AREA STABILIZED WITH STONE AND WHICH DRAINS INTO AN APPROVED SEDIMENT TRAPPING DEVICE.
- PERIODIC INSPECTION AND ASSOCIATED MAINTENANCE SHALL BE PROVIDED AFTER EACH RUNOFF-PRODUCING RAINFALL EVENT.

1.1 Stabilized Construction Entrance (Not to Scale)

Gravel Drive Notes:


1. Clear and grub to clear subgrade (no organic material), 12-inch minimum depth
2. Install and compact subgrade materials in 6-inch max. lifts
3. Subgrade to be compacted to 95% Standard Proctor Maximum Density (ASTM D-698)




2.1 Gravel Drive Cross Section (Not to Scale)

Maintenance Notes:

1. Inspect on a monthly basis and after large storm events during initial establishment. Following establishment period, inspections can be reduced to a semiannual basis. Reseed barespots if necessary.
2. Install and maintain ditch checks every fifty feet until grass cover is established.



3.1 Grassy Conveyance Ditch (Not to Scale)



1. SEE THE GENERAL NOTES FOR EROSION CONTROL STANDARD DRAWINGS ON 212-1.

2. THE NEED FOR TEMPORARY SEDIMENT CONTROL DEVICES ARE DETERMINED BY SITE DESIGN, SPACE, SILT FENCES, COMPOST SOCKS, AND FIBER WATTERS IN ACCORDANCE WITH THE SILT FENCE SPACING TABLE AND FIBER WATTLE & COMPOST SOCK SPACING TABLE.

3. INSTALL TEMPORARY SEDIMENT CONTROL BARRIERS IN ACCORDANCE WITH MANUFACTURERS INSTRUCTIONS AND SPECIFICATIONS. THE DIMENSIONS SHOWN ARE GENERAL GUIDELINES.

4. PLACE SEDIMENT BARRIERS TO FOLLOW THE SLOPE CONTOURS. USE EITHER METAL POSTS OR WOOD STAKES.

5. ENSURE RUNOFF PASSES THROUGH THE SILT FENCE AND NOT AROUND THE FENCE.

6. GROUND SILT FENCES WITH WIRE MESH IN ACCORDANCE WITH THE GROUNDING DETAIL SHOWN ON STANDARD DRAWING 610-1.


7. EXTEND OR JOIN SILT FENCE USING SILT FENCE LAP WITH NESTED POSTS.

8. SPACE CHECK DAMS ACCORDING TO THE HEIGHT OF THE DAM AND THE SLOPE OF THE CHANNEL SO THE BACKWATER FROM THE DOWNSTREAM DAM REACHES THE TOE OF THE UPSTREAM DAM.

9. ON SLOPES, TURN THE ENDS OF EACH ROW OF COMPOST SOCKS AND FIBER WATTERS UPSLOPE TO PREVENT RUNOFF FROM FLOWING AROUND THE SOCK OR WATTLE.

10. REMOVE SEDIMENT FROM THE UPSLOPE SIDE OF SILT FENCES, COMPOST SOCKS, AND FIBER WATTERS WHEN ACCUMULATION HAS REACHED $\frac{1}{2}$ OF THE EFFECTIVE HEIGHT OF THE BARRIER.

11. DRAWING NOT TO SCALE.



Prior to digging,



*Please call 911 for emergencies
Disclaimer

The Woolshire
Manufactory
in Sagle, Idaho

Project

Title


Drawing Date
September 12th, 2024




Jedediah Sachen, PE
Prepared By

Construction Details
Sheet Title

"C-101"
Sheet (2 of 5)



3.2 Grassy Infiltration Area (G.I.A.) (Not to Scale)



1.1 Sherwoods Road Access Construction Plan
(Scale: 1 inch = 20 feet)




2.1 Vicinity Map
(Scale: 1 inch = approximately 100 feet)

Sherwood Drive Approach Notes:

1. Anticipated traffic on approach will be 50 vehicles per day or fewer.
2. Construction must meet the standards and procedures set forth in *Section 3: Commercial & Road Approach Encroachment Permits and Standards* in the latest edition of the *Road Standards Manual* by the Bonner County Road & Bridge Department.
3. During construction, barricades, signs and other traffic controls shall be erected and maintained in conformance with the latest edition of the Manual on Uniform Traffic Control Devices.
4. All disturbed areas shall meet the *Restoration Requirements* of the *Bonner County Road Standards Manual* (Section 2.8). A summary of these requirements area as follows: a) Existing drainages shall be kept clean at all times. b) Any disturbance of the travel surface, shoulders, etc. shall be repaired and restored to its prior condition. c) All rubbish and debris shall be immediately removed and the roadway and roadside shall be left neat and presentable. d) All areas within the County right-of-way which have been disturbed or denuded of vegetation shall be reseeded in accordance to ISPWC standards.
5. See Sheets C-100 & C-101 for more design information not shown on this sheet.

TRAFFIC CONTROL NOTES

1. MAINTAIN A MINIMUM 12' TRAVEL LANE IN EACH DIRECTION AT ALL TIMES.
2. THE DISTANCES SHOWN BETWEEN TEMPORARY TRAFFIC CONTROL DEVICES ARE APPROXIMATE MINIMUMS AS GOVERNED BY THE MUTCD, AND ADJUSTMENTS MAY BE NECESSARY IN THE FIELD DEPENDING ON CONDITIONS ENCOUNTERED.
3. INSTALL ALL TEMPORARY TRAFFIC CONTROL DEVICES PRIOR TO START OF ANY WORK.
4. INSTALL SIGNS ON BREAKAWAY SIGN POST(S) IF REMAINING IN PLACE FOR MORE THAN THREE CALENDAR DAYS, USE SQUARE WOOD OR SQUARE STEEL PERFORATED TUBE POST(S). THE CALCULATIONS FOR DETERMINING THE SIGN LOAD IS SHOWN IN SIGN LOAD CALCULATION FIGURE. THE MAXIMUM SIGN LOADS FOR EACH POST ARE SHOWN IN SIGN POST DESIGN INFORMATION TABLE.
5. REMOVE UNUSED TEMPORARY TRAFFIC CONTROL DEVICES FROM THE EDGE OF TRAVELED WAY AND PUT OUTSIDE OF THE CLEAR ZONE OR BEHIND GUARDRAIL.
6. PROVIDE TEMPORARY TRAFFIC CONTROL DEVICES IN NEW OR LIKE NEW CONDITION, MEETING THE RETROREFLECTIVITY REQUIREMENTS OF THE FEDERAL HIGHWAY ADMINISTRATION'S MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES.
7. PER IDAHO CODE, ANY REGULATORY SPEED CHANGES PROPOSED IN PLANS OR ON SITE MUST BE APPROVED BY THE DISTRICT TRAFFIC ENGINEER PRIOR TO IMPLEMENTATION. ALLOW FIVE BUSINESS DAYS FOR REQUEST PROCESSING. THIS DOES NOT APPLY TO ADVISORY SPEEDS ASSOCIATED WITH WARNING SIGNS.
8. IF APPLICABLE, OBLITERATE ALL CONFLICTING PAVEMENT MARKINGS.
9. IF APPLICABLE, EQUIP FLAGGERS WITH TWO-WAY RADIOS CAPABLE OF TRANSMITTING A DISTANCE OF TWO MILES AND WITH BATTERIES CAPABLE OF LASTING THE ENTIRE WORKING PERIOD.
10. DO NOT ENCUMBER TRAFFIC FOR MORE THAN 15 MINUTES.




Prior to digging,



*Please call 911 for emergencies
Disclaimer

(East towards US HWY-95)



(Subject Property)

2.2 Traffic Control Plan
(Not to Scale)

The Woolshire Manufactory
in Sagle, Idaho
Project Title


Drawing Date
September 12th, 2024




Jedediah Sachen, PE
Prepared By

Sherwoods Drive
Approach Details
Sheet Title

"C-102"
Sheet (3 of 5)



1.1 Proposed Approach Plan



* NOTE: NO CULVERT PIPE NECESSARY IF THE DEPTH OF DITCH
(TOP OF PROPOSED APPROACH SURFACE TO BOTTOM OF
DITCH) IS LESS THAN 2.5 FEET.

ANY MODIFICATION TO THE STATE HIGHWAY MUST BE APPROVED BY THE DEPARTMENT.

2.1 Typical Approach Cross Section (Not to scale)


Proposed Approach Information:

1. Anticipated traffic on approach will be 50 vehicles per day or fewer.
2. Estimated quantity of asphalt pavement is ~38 tons.

US-95 Approach Notes (ITD Jurisdiction, refer to IDAPA 39.03.42):


1. A paper or digital copy of the permit, including the traffic control plan and all attachments must be at the work site while work is in progress.
2. Notify ITD five (5) working days before starting permitted work.
3. Work must not disturb or interfere with existing State Highway drainage system.
4. ITD may inspect work during and after construction.
5. All work must be completed in less than 30 days.
6. Requirements apply to work under ITD encroachment permit that includes any operation in which earth, rock, or other material in the ground is moved or otherwise displaced by any means including, but not limited to: location and installation of utilities, site preparation, approach / roadway construction, grading, trenching, boring, landscaping, and restoration.
7. All work within ITD R.O.W. shall be in accordance with Idaho 2018 *Standard Specifications for Highway Construction*, latest editions.
8. As-built requirements: a) Document precise location any utility placed or encountered within work area. Reference utility location from the highway centerline or edge of right-of-way, dimension horizontal, vertical and/or depth. Include utility type, size, and quantity. b) Submittals should be as "plan and profile" format, other methods may be accepted with prior authorization. c) Compaction effort and method: list type of equipment used, number of passes, estimated percentage of compaction.
9. Materials shall be documented and submitted for approval a minimum of 14 business days prior to the planned placement on form ITD 0862. All materials shall be sourced from an ITD Qualified Vendor. Weight tickets shall be provided with each load of material identifying the material type and to certify the material properties.
10. Testing and Inspection should conform with ITD Section 270.00, *Minimum Testing Requirements*.
11. During construction, barricades, signs and other traffic controls shall be erected and maintained in conformance with the latest edition of the Manual on Uniform Traffic Control Devices.
12. See Sheets C-100 & C-101 for more design information not shown on this sheet.
13. Mix designs shall be submitted for approval a minimum of 14 business days prior to the planned placement.
14. Testing and compaction reports shall be performed by a 3rd party qualified commercial material inspection laboratory, using WAQTC qualified personnel. Certification must be submitted prior to ITD Final Acceptance.
15. Earthwork and base material shall have a minimum depth of six inches (6") and be of 3/4-inch untreated aggregate type "A" or "B". Granular sub base shall have a minimum depth of seventeen and one-half inches (17.5") and type-III geotextile fabric shall be placed between the subgrade and the subbase in accordance to section 718.07.
16. The permit holder shall return to original condition and re-seed all areas disturbed. Only flowers, grasses and shrubs with a mature height of three (3) feet to seven (7) feet will be allowed within the sight triangle at corners and the safety clear zone of the State Highway. Landscaping shall be short enough or trimmed so it doesn't interfere with State Highway signs. No rocks over four (4) inches maximum size. Sprinkler heads shall be no closer than five (5) feet from the pavement edge and adjusted to not cause water to cover any part of the highway surface.

17. When required from the guidelines listed in *ITD Approach Permits* provision, testing and compaction reports shall be performed by a 3rd party qualified commercial material inspection laboratory, using WAQTC qualified personnel. Certification must be submitted prior to ITD Final Acceptance. In-place density and moisture content of soil and soil aggregate by nuclear methods shall be required for traveled way paving documented on form ITD 0850. Excavation and Embankment shall meet the testing requirements of section 205 - Classes of Compaction and Density Requirements. Granular Subbase shall meet the requirements of section 301 - Granular Subbase. Cores are required in accordance with Standard Specification 405.03L for in-place density acceptance for paving. All testing shall be documented with field or test reports and submitted to the permit coordinator. ITD retains the right to perform confirmation testing.



| DIMENSIONS TABLE | | | | | | | |
|------------------|------------------------------|-------------|-------------|----------|-------------|---------------|------------|
| K-S ('S) | ALL DIMENSIONS ARE IN INCHES | | | | | APPROX. SLOPE | BODY |
| | A (MIN.) | B (MIN.) | H (MIN.) | F ±2" | L (MAX.) | | |
| 4 | 5 | 7 | 6 | 22 | 21 | 24 | 2½:1 1 PC. |
| 4 | 7 | 8 | 6 | 28 | 26 | 30 | 2½:1 1 PC. |
| 4 | 7 | 10 | 6 | 34 | 31 | 36 | 2½:1 1 PC. |

Apron for Round Metal Pipe (Not to scale)



Prior to digging,



*Please call 911 for emergencies

The Woolshire Manufactory

Project Title

Drawing Date
September 12th, 2024

Jedediah Sachen, PE

U.S. Highway 95 Approach Details

"C-103"

Stormwater Calculations for the Woolshire Manufactory

Prepared by Jedediah Sachen, PE 9/4/2024

Pre-developed Conditions

| Soil Type 'D', Ksat = 0.00 in/hr I (25y/24hr) = 0.11 in/hr | | | | |
|--|-----------|-----------|------|---------|
| Cover | Area (sf) | Area (AC) | C | Q (cfs) |
| Roof | 0 | 0.00 | 0.99 | 0.00 |
| Gravel | 0 | 0.00 | 0.84 | 0.00 |
| Pasture (poor) | 48,950 | 1.12 | 0.84 | 0.10 |
| Woodland (Thin) | 0 | 0.00 | 0.70 | 0.00 |
| | 48,950 | 1.12 | 0.84 | 0.10 |

25 Year Storm

| Time (min) | I (in/hr) | Q (cfs) | Vol. (cf) |
|------------|-----------|---------|-----------|
| 5 | 2.8 | 2.64 | 793 |
| 10 | 2.1 | 1.98 | 1388 |
| 15 | 1.8 | 1.70 | 1897 |
| 30 | 1.5 | 1.42 | 3172 |
| 45 | 0.9 | 0.85 | 3936 |
| 60 | 0.78 | 0.74 | 4599 |
| 75 | 0.69 | 0.65 | 5185 |
| 90 | 0.63 | 0.59 | 5720 |
| 105 | 0.58 | 0.55 | 6213 |
| 120 | 0.51 | 0.48 | 6646 |
| 150 | 0.44 | 0.42 | 7394 |
| 180 | 0.38 | 0.36 | 8040 |
| 240 | 0.35 | 0.33 | 9229 |
| 300 | 0.29 | 0.27 | 10214 |
| 360 | 0.26 | 0.25 | 11098 |
| 480 | 0.23 | 0.22 | 12661 |
| 720 | 0.17 | 0.16 | 14972 |
| 1080 | 0.13 | 0.12 | 17622 |
| 1440 | 0.11 | 0.10 | 19865 |

Impervious Area: 28,530 sf First 1/2" vol: 1189 cf (minimum design criteria)

| Swale | Bottom Area (sf) | Top Area (sf) | Depth (ft) | Vol. (cf) |
|-------|------------------|---------------|------------|-----------|
| 1 | 2602 | 2952 | 0.5 | 1388.5 |

Post-Developed Conditions

| Note: Total Area considered of 48,950 sf is the disturbed area | | | | |
|--|-----------|-----------|------|---------|
| Cover | Area (sf) | Area (AC) | C | Q (cfs) |
| Roof | 3,200 | 0.07 | 0.99 | 0.01 |
| Gravel | 25,330 | 0.58 | 0.84 | 0.05 |
| Pasture (poor) | 20,420 | 0.47 | 0.84 | 0.04 |
| Woodland (Thin) | 0 | 0.00 | 0.70 | 0.00 |
| | 48,950 | 1.12 | 0.85 | 0.11 |

25 Year Storm

| Time (min) | I (in/hr) | Q (cfs) | Vol. (cf) | Q out (cfs, post-pre) | V out (cf, post-pre) |
|---|-----------|---------|-----------|-----------------------|----------------------|
| 5 | 2.8 | 2.67 | 802 | 0.03 | 9 |
| 10 | 2.1 | 2.01 | 1404 | 0.02 | 7 |
| 15 | 1.8 | 1.72 | 1919 | 0.02 | 6 |
| 30 | 1.5 | 1.43 | 3209 | 0.02 | 15 |
| 45 | 0.9 | 0.86 | 3982 | 0.01 | 9 |
| 60 | 0.78 | 0.74 | 4653 | 0.01 | 8 |
| 75 | 0.69 | 0.66 | 5246 | 0.01 | 7 |
| 90 | 0.63 | 0.60 | 5787 | 0.01 | 6 |
| 105 | 0.58 | 0.55 | 6286 | 0.01 | 6 |
| 120 | 0.51 | 0.49 | 6724 | 0.01 | 5 |
| 150 | 0.44 | 0.42 | 7480 | 0.00 | 9 |
| 180 | 0.38 | 0.36 | 8133 | 0.00 | 8 |
| 240 | 0.35 | 0.33 | 9337 | 0.00 | 14 |
| 300 | 0.29 | 0.28 | 10334 | 0.00 | 12 |
| 360 | 0.26 | 0.25 | 11227 | 0.00 | 10 |
| 480 | 0.23 | 0.22 | 12809 | 0.00 | 18 |
| 720 | 0.17 | 0.16 | 15147 | 0.00 | 27 |
| 1080 | 0.13 | 0.12 | 17828 | 0.00 | 31 |
| 1440 | 0.11 | 0.11 | 20097 | 0.00 | 26 |
| Required storage for peak rate of runoff (cf) | | | | | 31 |
| <i>Note: this may seem atypically low, however it is due to the preexisting Soil (Type D)</i> | | | | | |

Volume provided



*Please call 911 for emergencies

Disclaimer

The Woolshire Manufactory
in Sagle, Idaho

Project

Title

Drawing Date

September 12th, 2024



Jedediah Sachen, PE
Prepared By

Stormwater Calculations

&
Disclosure Statement

Sheet

Title

"C-104"
Sheet (5 of 5)